

City of Bloomington
Kirkwood Avenue Maintenance Project
Weekly Construction Report for Week Ending 4/17/2020

Project RPR: C. R. Mitchell

Substantial Completion Date: 6/30/2020

Final Completion Date: 7/11/2020

Original Construction Contract Amount: \$1,057,857.95

Current Construction Contract Amount: \$1,078,592.95

Approximate % Complete: 10%

Progress for the Week:

- MONDAY 4/13/20- Contractor weathered out.
- TUESDAY 4/14/20- E&B poured bollard footer, did clearing/right/way; common excavation, subgrade treatment, poured crosswalk borders
- WEDNESDAY 4/15/20- E&B poured Indiana Avenue Canyon Red stamped crosswalk, poured crosswalk border, did subgrade treatment, poured curb ramps.
- THURSDAY 4/16/20- E&B poured West and South Grant St. Canyon Red stamped crosswalk, poured concrete patch, did clearing right of way and common excavation at Washington St.
- FRIDAY 4/17/20- E&B sawed relief joints into crosswalk and powerwashed the crosswalks that are finished. 3 crosswalks finished this week.

Upcoming Activities:

- Continue to do clearing right of way, pavement removal, common excavation, subgrade treatment, set forms, pour curb ramps, pour crosswalks, and pour bollard footers.

Construction Issues:

None at this time.



Indiana Avenue, South curb ramp under construction.



Indiana Avenue crosswalk under construction.



Indiana Avenue, curb ramps, bollard footer and crosswalk; finished.