

City of Bloomington Kirkwood Avenue Maintenance Project Weekly Construction Report for Week Ending 4/24/2020

Project RPR: C. R. Mitchell

Substantial Completion Date: 6/30/2020

Final Completion Date: 6/30/2020

Original Construction Contract Amount: \$1,057,857.95

Current Construction Contract Amount: \$1,078,592.95

Approximate % Complete: 25%

Progress for the Week:

- MONDAY 4/20/20- E&B poured bollard footer at North leg Grant St. and 5 ADA curb ramps today. The dig out crew did clearing right of way, common excavation and subgrade treatment in front of the concrete crew.
- TUESDAY 4/21/20- E&B poured 5 ADA curb ramps today, two concrete patches at Grant St. and the crosswalk border at North leg Grant St. The dig out crew did clearing right of way, common excavation and subgrade treatment in front of the concrete crew.
- WEDNESDAY 4/22/20- E&B poured the Canyon Rock crosswalk at North leg Grant St. E&B excavated the bollard footer at South leg Washington St. E&B formed the bollard footer at West Washington St. E&B tied re-steel for bollard footer at East Washington St.
- THURSDAY 4/23/20- E&B weathered out. No work performed. A progress meeting was held via teleconference.
- FRIDAY 4/24/20- E&B poured 2 bollard footers, East and West Washington St., sawed, sealed and caulked the crosswalk poured yesterday at North Grant St. E&B milled, swept and installed cold mix asphalt at Grant St., all four sides to ready the intersection for opening to traffic.

Upcoming Activities:

- Continue to do clearing right of way, pavement removal, common excavation, subgrade treatment, set forms, pour curb ramps, pour crosswalks, and pour bollard footers.

Construction Issues:

- Will need to go beyond the construction limits to re-work the curb ramp top corner retrofit at North West Washington St., onto Washington. The existing elevation grades to match are not acceptable due to settlement of sanitary sewer trench in alignment with the tie-in to existing.



Bollard footer at North leg Grant St. Intersection. Upside down bollard anchors staged on sidewalk.



Crosswalk at North leg Grant St. Intersection under construction.



Crosswalk at South leg Grant St. Intersection, complete. Shown here with sealer drying.



East leg Grant St. re-bar basket for bollard footer before it is set in the excavated hole. The West bollard footer in the foreground is being constructed.