

## City of Bloomington Kirkwood Avenue Maintenance Project Weekly Construction Report for Week Ending 5/8/2020

**Project RPR:** C. R. Mitchell

**Substantial Completion Date:** 6/30/2020

**Final Completion Date:** 6/30/2020

**Original Construction Contract Amount:** \$1,057,857.95

**Current Construction Contract Amount:** \$1,078,592.95

**Approximate % Complete:** 49.0

---

### Progress for the Week:

- SATURDAY 5/2/20- E&B did subgrade treatment and clearing of right of way at Dunn St. Poured the bollard footer at North leg, Washington St.
- MONDAY 5/4/20- E&B poured crosswalk at North Washington St., did clearing right of way and did a 10" concrete patch at Dunn St.
- TUESDAY 5/5/20- To wet for controlling operation.
- WEDNESDAY 5/6/20- E&B poured crosswalk at alley and poured a bollard footer at Dunn St.
- THURSDAY 5/7/20- E&B poured a 10" concrete patch at Lincoln in intersection, did clearing right of way @ Lincoln, poured a bollard footer at South leg, Dunn St.
- FRIDAY 5/8/20- To wet for controlling operation.

### Upcoming Activities:

- Continue to do clearing right of way, pavement removal, common excavation, subgrade treatment, set forms, pour curb ramps, pour crosswalks, and pour bollard footers.
- Finish out Dunn and Lincoln St., Intersections and close the East leg, Walnut., ½ Intersection.

### Construction Issues:

- Dunn St., Intersection, North leg, still revising the alignment of the bollard footer as it conflicts with the storm box culvert.



*An example of how a bollard change is accomplished.*



*Opened up 3 legs, Washington St., Intersection on Wednesday. North leg left closed while the concrete cures until Monday, 5/11.*





Bollard footer recently constructed at Dunn St., Intersection, East leg.