

City of Bloomington Kirkwood Avenue, Maintenance Project Weekly Construction Report for Week Ending 5/15/2020

Project RPR: C. R. Mitchell

Substantial Completion Date: 6/30/2020

Final Completion Date: 6/30/2020

Original Construction Contract Amount: \$1,057,857.95

Current Construction Contract Amount: \$1,078,592.95

Approximate % Complete: 50

Progress for the Week:

- SATURDAY 5/9/20- E&B poured curb ramps and did clearing right of way.
- MONDAY 5/11/20- E&B did clearing right of way, poured bollard footer and crosswalk border.
- TUESDAY 5/12/20- E&B poured crosswalks and concrete patch and closed East leg Walnut Intersection and began clearing right of way there,
- WEDNESDAY 5/13/20- E&B poured curb ramps, concrete patches and did clearing right of way. Removed existing bicycle parking area, it is to be replaced by a new one.
- THURSDAY 5/14/20- E&B poured bollard footer at East leg, Walnut St. Intersection.
- FRIDAY 5/15/20- E&B weathered out. To wet for controlling operation.

Upcoming Activities:

- There is not much clearing right of way left to do.
- Pour bollard footers, curb ramps, and crosswalks.
- Install the shallow bollard array to revised alignment at North leg, Dunn St.
- Finish the concrete phase and begin replacing pavement by milling the parking areas then mainline all along Kirkwood and lay back with hot mix asphalt.
- Install permanent pavement markings.

Construction Issues:

- The weather has been stopping construction 1 to 2 days a week.



North leg, Dunn St. Intersection, under construction.



Walnut St., East leg new ADA compliant curb ramps are all in.