

City of Bloomington Kirkwood Avenue, Maintenance Project Weekly Construction Report for Week Ending 5/22/2020

Project RPR: C. R. Mitchell

Substantial Completion Date: 6/30/2020

Final Completion Date: 6/30/2020

Original Construction Contract Amount: \$1,057,857.95

Current Construction Contract Amount: \$1,078,592.95

Approximate % Complete: 60%

Progress for the Week:

- SATURDAY 5/16/20- E&B poured five curb ramps at Lincoln Ave. E&B opened up the new curb ramps at Walnut.
- MONDAY 5/18/20- To wet for controlling operation. No work performed by contractor.
- TUESDAY 5/19/20- E&B poured border for crosswalk, and the new bicycle parking area, and did common excavation for bollard footers.
- WEDNESDAY 5/20/20- E&B poured the crosswalk at Walnut, East leg, and did common excavation for bollard footers and formed bollard footers.
- THURSDAY 5/21/20- E&B poured two bollard footers at Lincoln Ave.
- FRIDAY 5/22/20- E&B poured curb ramp and crosswalks at Lincoln Ave.

Upcoming Activities:

- Finish the bollard footers, curb ramps, and crosswalks next week.
- Demobilize the concrete crew and mobilize the HMA (hot mix asphalt) crew.
- Install permanent pavement markings.
- Identify preliminary punch list and address.
- Pre-Final acceptance walk through.
- Final punch list identified and address.
- Final acceptance walk through.

Construction Issues:

- Making sure all parked vehicles are off site so we can mill, pave and stripe in the first week of June. The vehicles WILL be towed whom disregard the notices, that will be installed 24-48 hours prior to paving.
- Rain out 1-2 days each week.



WEEKLY CONSTRUCTION REPORT

City of Bloomington, Kirkwood Ave., Maintenance Project

Error! Reference source not found.

Page 2



East leg, Walnut St., crosswalk and ADA compliant curb ramps finished and bollard footer array installed.



WEEKLY CONSTRUCTION REPORT

City of Bloomington, Kirkwood Ave., Maintenance Project

Error! Reference source not found.

Page 3



Crosswalk under construction at Walnut, East leg.