

## City of Bloomington Kirkwood Avenue, Maintenance Project Weekly Construction Report for Week Ending 5/29/2020

**Project RPR:** C. R. Mitchell

**Substantial Completion Date:** 6/30/2020

**Final Completion Date:** 6/30/2020

**Original Construction Contract Amount:** \$1,057,857.95

**Current Construction Contract Amount:** \$1,084,272.95

**Approximate % Complete:** 75%

---

### Progress for the Week:

- SATURDAY 5/23/20- E&B poured crosswalks and bollard footer.
- MONDAY 5/25/20- E&B did not work in observance of Memorial Day.
- TUESDAY 5/26/20- E&B poured a crosswalk, opened Walnut St. Intersection East leg, poured bicycle parking area at Walnut East leg.
- WEDNESDAY 5/27/20- E&B poured a bollard footer, and concrete patch. Pro. Concrete began to core where needed at bollard footers.
- THURSDAY 5/28/20- E&B poured the last crosswalk, the last concrete patch, and the last two bollard footers of the job. All concrete items finished.
- FRIDAY 5/29/20- E&B did power washing and general clean-up. E&B took delivery of all bollards and installed them into their staging area holding brackets.

### Upcoming Activities:

- Mill the existing pavement and lay it back with HMA.
- Install permanent pavement markings.
- Identify preliminary punch list and address.
- Pre-Final acceptance walk through.
- Final punch list identified and address.
- Final acceptance walk through.

### Construction Issues:

- Rain out 1-2 days each week.



**WEEKLY CONSTRUCTION REPORT**

City of Bloomington, Kirkwood Ave., Maintenance Project

Error! Reference source not found.

Page 2



*West leg, Lincoln, crosswalk and curb ramps sealed and finished.*



**WEEKLY CONSTRUCTION REPORT**

City of Bloomington, Kirkwood Ave., Maintenance Project

Error! Reference source not found.

Page 3



*The last crosswalk going in at North leg, Lincoln Ave.*