



Woodlawn Ave. – Bloomington, IN

FOR PERIOD ENDING: July 9, 2016
PROJECT NAME: R-38344 – Woodlawn Ave.
PROJECT LOCATION: Woodlawn Ave between 12th and 13th Street.
in the City of Bloomington
COUNTY: Monroe
OWNER: City of Bloomington
CONTRACTOR: Milestone Contractors, LP
PROJECT NUMBER: 2016.00014
FIELD MANAGER: Chuck Wildt
PROJECT SUPERVISOR: Eric Everett, PE
PROJECT COMPLETION: 15%
LETTING DATE: April 6, 2016
NOTICE TO PROCEED: May 10, 2016
INTERMEDIATE COMPLETION: September 6, 2016
COMPLETION DATE: June 4, 2017

➤ **Recent Progress (7-3-16 to 7-9-16)**

- Milestone continued common and rock excavation on the north side of the railroad tracks to the north project limits.
- Milestone removed concrete forms from the footer of the retaining wall and began setting wall forms.
- Harmon worked on reinforcing bars for the wall of the retaining wall.
- Storm structures were delivered to the jobsite.

➤ **Anticipated Activities (7-10-16 to 7-16-16)**

- Milestone and Harmon will continue work on the retaining wall.
- Milestone will continue rock and common excavation.
- Milestone will begin storm sewer installation.

➤ **Of Note**

- National Railroad Safety Services has had a flagger onsite during all work operations with any potential of impacting the railroad.
- Onsite moisture, compaction, concrete and asphalt tests are being completed per INDOT's frequency manual.
- The next weekly progress meeting will be held in the INDOT field office Monday July 11th, 2016 at 1:30 pm.

➤ **Project Photos:**



Layout for wall forms for the retaining wall.



Slope protection behind the retaining wall.



Rock excavation north of the railroad tracks.