



Woodlawn Ave. – Bloomington, IN

FOR PERIOD ENDING: August 13, 2016
PROJECT NAME: R-38344 – Woodlawn Ave.
PROJECT LOCATION: Woodlawn Ave between 12th and 13th Street.
in the City of Bloomington
COUNTY: Monroe
OWNER: City of Bloomington
CONTRACTOR: Milestone Contractors, LP
PROJECT NUMBER: 2016.00014
FIELD MANAGER: Chuck Wildt
PROJECT SUPERVISOR: Eric Everett, PE
PROJECT COMPLETION: 36%
LETTING DATE: April 6, 2016
NOTICE TO PROCEED: May 10, 2016
INTERMEDIATE COMPLETION: September 6, 2016
COMPLETION DATE: June 4, 2017

➤ **Recent Progress (8-7-16 to 8-13-16)**

- Milestone continued rock excavation for storm sewer installation.
- Milestone continued installing storm sewer and structures on the north side of the railroad tracks. Structures 601, 601A, and 604 along with the connecting 12” and 15” RCP storm sewer were installed.
- Milestone began excavation on the south side of the railroad tracks to prepare for grading and subgrade treatment.

➤ **Anticipated Activities (8-14-16 to 8-20-16)**

- Milestone will complete rock excavation for storm sewer installation.
- Milestone will complete storm sewer installation.
- Milestone will begin installing the underground stormwater retention system,
- Milestone will continue fill and grading work for the sidewalks and roadway.
- Rock Solid Masonry will begin the retaining wall limestone veneer.

➤ **Of Note**

- National Railroad Safety Services has had a flagger onsite during all work operations with any potential of impacting the railroad.
- Onsite moisture, compaction, concrete and asphalt tests are being completed per INDOT’s frequency manual.
- The next weekly progress meeting will be held in the INDOT field office Monday August 22nd, 2016 at 1:30 pm.

➤ **Project Photos:**



Excavation for subgrade treatment south of the railroad tracks.



15" RCP storm sewer out of structure 600.



Storm sewer work and site conditions.