



Woodlawn Ave. – Bloomington, IN

FOR PERIOD ENDING: August 20, 2016
PROJECT NAME: R-38344 – Woodlawn Ave.
PROJECT LOCATION: Woodlawn Ave. between 12th and 13th Street
in the City of Bloomington
COUNTY: Monroe
OWNER: City of Bloomington
CONTRACTOR: Milestone Contractors, LP
PROJECT NUMBER: 2016.00014
FIELD MANAGER: Chuck Wildt
PROJECT SUPERVISOR: Eric Everett, PE
PROJECT COMPLETION: 39%
LETTING DATE: April 6, 2016
NOTICE TO PROCEED: May 10, 2016
INTERMEDIATE COMPLETION: September 6, 2016
COMPLETION DATE: June 4, 2017

➤ **Recent Progress (8-14-16 to 8-20-16)**

- Milestone finished rock excavation for storm sewer installation.
- Milestone finished installing storm sewer and structures on the north side of the railroad tracks.
- Milestone continued excavation on the south side of the railroad tracks to prepare for grading and subgrade treatment. Subgrade treatment and the compacted 53 stone were placed in the prepared area after a proof roll.
- Rock Solid Masonry began installing the limestone veneer on the retaining wall.

➤ **Anticipated Activities (8-14-16 to 8-20-16)**

- Milestone will begin installing the underground stormwater retention system,
- Milestone will continue fill and grading work for the sidewalks and roadway.
- Rock Solid Masonry will continue the retaining wall limestone veneer.
- Milestone will begin curb layout, formwork, and concrete south of the railroad tracks.

➤ **Of Note**

- National Railroad Safety Services has had a flagger onsite during all work operations with any potential of impacting the railroad.
- Onsite moisture, compaction, concrete and asphalt tests are being completed per INDOT's frequency manual.
- The next weekly progress meeting will be held in the INDOT field office Monday September 5th, 2016 at 1:30 pm.

➤ **Project Photos:**



Excavation for subgrade treatment south of the railroad tracks.



Limestone veneer installation.



Limestone veneer installation.