



Woodlawn Ave. – Bloomington, IN

FOR PERIOD ENDING: August 6, 2016
PROJECT NAME: R-38344 – Woodlawn Ave.
PROJECT LOCATION: Woodlawn Ave between 12th and 13th Street.
in the City of Bloomington
COUNTY: Monroe
OWNER: City of Bloomington
CONTRACTOR: Milestone Contractors, LP
PROJECT NUMBER: 2016.00014
FIELD MANAGER: Chuck Wildt
PROJECT SUPERVISOR: Eric Everett, PE
PROJECT COMPLETION: 34%
LETTING DATE: April 6, 2016
NOTICE TO PROCEED: May 10, 2016
INTERMEDIATE COMPLETION: September 6, 2016
COMPLETION DATE: June 4, 2017

➤ **Recent Progress (7-31-16 to 8-6-16)**

- Milestone continued rock excavation for storm sewer installation.
- Milestone continued installing storm sewer and structures on the north side of the railroad tracks.

➤ **Anticipated Activities (8-7-16 to 8-13-16)**

- Milestone will continue rock excavation for storm sewer installation.
- Milestone will continue storm sewer installation.
- Milestone will begin installing the underground stormwater retention system,
- Milestone will begin fill and grading work for the sidewalks.

➤ **Of Note**

- National Railroad Safety Services has had a flagger onsite during all work operations with any potential of impacting the railroad.
- Onsite moisture, compaction, concrete and asphalt tests are being completed per INDOT's frequency manual.
- The next weekly progress meeting will be held in the INDOT field office Monday August 8th, 2016 at 1:30 pm.

➤ **Project Photos:**



Excavating for structure 600, north of the railroad tracks.



Rock excavation for structure 600.



Storm sewer installation between structures 598 and 599.