Woodlawn Ave. – Bloomington, IN

FOR PERIOD ENDING:	July 16, 2016
PROJECT NAME:	R-38344 – Woodlawn Ave.
PROJECT LOCATION:	Woodlawn Ave between 12th and 13th Street. in the City of Bloomington
COUNTY:	Monroe
OWNER:	City of Bloomington
CONTRACTOR:	Milestone Contractors, LP
PROJECT NUMBER:	2016.00014
FIELD MANAGER:	Chuck Wildt
PROJECT SUPERVISOR:	Eric Everett, PE
PROJECT COMPLETION:	29%
LETTING DATE:	April 6, 2016
NOTICE TO PROCEED:	May 10, 2016
INTERMEDIATE COMPLETION:	September 6, 2016
COMPLETION DATE:	June 4, 2017

- **Recent Progress (7-10-16 to 7-16-16)**
  - Milestone began installing storm sewer and structures on the south side of the railroad tracks. Structures 587, 588 and 589 were all installed along with the 15" RCP.
  - Milestone finished the retaining wall form installation and concrete placement.
  - Harmon worked on reinforcing bars for the wall of the retaining wall.
  - Milestone worked on rock excavation on the north and south side of the railroad tracks.

- **Anticipated Activities (7-17-16 to 7-23-16)**
  - Milestone will continue rock and common excavation.
  - Milestone will continue storm sewer installation.

- **Of Note**
  - National Railroad Safety Services has had a flagger onsite during all work operations with any potential of impacting the railroad.
  - Onsite moisture, compaction, concrete and asphalt tests are being completed per INDOT's frequency manual.
  - The next weekly progress meeting will be held in the INDOT field office Monday July 25th, 2016 at 1:30 pm.

- **Project Photos:**

Placing concrete for the retaining wall.

Slope protection behind the retaining wall.

Setting storm structure # 589 south of the railroad tracks.

Installed storm sewer between Structure #588 and #587.

Forming the retaining wall.